

United States Army

Contract # W15QKN18P1126

James Bond, Contract Specialist

5418 S. Scott Plaza,

Joint Base MDL, NJ 08640

james.w.bond2.civ@mail.mil

609-562-2739

Title: Install Mini-Split Air Conditioner and Security Lock

Location: MG Baron J. Dekalb Memorial USARC – Ft. Meade, MD

Start: October 3, 2018

Completion: November 8, 2018

Cost at Award: \$22,826.95

Cost at Completion: \$22,843.04

Prime Contractor: Taggart brown & Associates, Inc.

Subcontractor(s): Flow-Tron, Chesapeake Security Service Co.

Taggart Brown & Associates received a direct award to install an air cooling unit in an area where computer equipment had failed from excessive heat and to install a new high security lock mechanism. To install the mini-split system, we had to penetrate two CMU walls and place the unit on the exterior of the building. This required several core cuts into the walls for the various lines being installed. In addition, we installed a Caba-Mas high security lockset. The air conditioning unit was balanced, and the thermostat tested.

